



**MECH./ELECTRICAL/PLUMBING**  
**JAMES POSEY ASSOCIATES**  
11155 RED RUN BLVD, SUITE 310  
BALTIMORE, MD 21117  
410-265-6100(P)

**SUSTAINABILITY  
DOO CONSULTING, LLC**

**CONSTRUCTION MANAGER  
SKANSKA USA BUILDING INC.**

700 KING FARM BLVD, SUITE 200  
ROCKVILLE, MD 20850  
301-795-3100 (P)

Professional Certification. I  
hereby certify that these  
documents were prepared or  
approved by me, and that I am a  
fully licensed Professional  
engineer under the laws of the  
State of Maryland, License No.:  
19905, Expiration Date: 4.21.2022.

PROFESSIONAL SEAL:

PRINTS ISSUED		
NO.	DESCRIPTION:	DATE:
1	SCHEMATIC DESIGN	11/01/2019
2	DD KICKOFF	12/03/2019
3	COORDINATION SET 1	02/03/2020
4	DD PRICING SET	03/09/2020
5	DESIGN DEVELOPMENT	04/06/2020
6	65% CD SET	06/15/2020
7	PERMIT SET	08/10/2020
8	CD IAC SET	09/04/2020

TAX MAP FT62 WSSC 224NW09  
PLAT 12762  
9TH ELECTION DISTRICT  
CITY OF GAITHERSBURG, MD

**GAITHERSBURG  
CLUSTER  
ELEMENTARY  
SCHOOL #8**

**MONTGOMERY  
COUNTY PUBLIC  
SCHOOLS**

**HEET TITLE:**

**SEDIMENT  
CONTROL PLAN  
COVER SHEET**

PROJECT NO:	
10007	

DATE: 

11/25/20

1"=50'

SHEET NO: C3 01

Sheet 1 of 28 SC001COVER

**SEQUENCE OF CONSTRUCTION**  
(Subject to Forest Conservation Law)

1. Prior to clearing trees, installing sediment control measures, or grading, a preconstruction meeting must be conducted on-site with the Montgomery County Department of Permitting Services (MCDPS) Sediment Control inspector (240) 777-0311 (48 hours notice) and the MNCPPC, Planning Department, Plans Enforcement inspector (301)495-4550 (48 hours notice), the Owners representative, and the site Engineer. In order for the meeting to occur, the applicant must provide one set of approved sediment control plans to the MCDPS sediment control inspector at the preconstruction meeting. If no plans are provided, the meeting shall not occur and will need to be rescheduled prior to commencing any work.
2. The limits of disturbance must be field marked prior to clearing of trees, installation of sediment control measures, construction, or other land disturbing activities.
3. The permittee must obtain written approval from the MNCPPC inspector, certifying that the limits of disturbance and tree protection measures are correctly marked and installed prior to commencing any clearing.

NOTE: Saw cut existing curb and gutter and pavement as necessary to install stabilized construction entrance.

9. Install retaining walls.
10. Install tot lot and place a fence around the completed project.
11. Begin installation of building pad.
12. Install underground storage facilities SF-1 and SF-2.
13. Install waterline.
14. Install storm drain inlets and manholes and accompanying pipes for the following: 100, 102, 120, 122, 124, 126, 128, 130, 132, 134, 135, 136, 138, 140, 142, 144, 146, 148, 150, 153, 154, 155, 156, 158, 160, 162, 164. DO NOT install the flat drains located across the field.
15. After completion and stabilization of building pad, remove ED-1 and install ED-3 to direct flow to sediment trap and inflow protection. Install inflow protection as noted on the plan
16. Move parking to Parking Area #2.
17. Install 10, 12, 232, 234, 236, 238, 240, 242, 244, 246, 247, 248, 250, 252. Block inlets 238, 240, 242, 244, 248 and 252 until remaining storm drain system is attached to the outfall.
18. Install concrete planter boxes PB-5 A-D, but DO NOT install stone, sand, underdrain, or soil.
19. Fine grade site.
20. Install dry utilities except waterline.
21. Begin building construction.
22. Install base paving, curb and gutter, and sidewalks.
23. Install paving.
24. Stabilize site as per C3.04.
25. Upon MCPS Sediment Control Inspector approval, remove earth dikes ED-2 and ED-3 in preparation for removal of the trap.
27. After sufficient stabilization of the tributary area to the trap according to the MCDPS inspector, the trap may be removed with the inspector's permission. Upon MCDPS Sediment Control Inspector approval:
  - a. Muck out the trap.
  - b. Remove the trap devices.
  - c. Backfill the trap and complete final grading.
28. Install SF-3 and install storm drain inlets and pipes: 230, 228, 226, 225, 224, 222, 220, 218, 216, 214, 212, 210, 208, 206, 204, 202, and 200. Install remaining asphalt, curb and gutter, and anything that was determined to be unable to be installed due to the location of the sediment trap. Once outfall is installed, install silt fence around the edge of the outfall riprap.
29. Install concrete planter boxes PB-7 A-H, but DO NOT install stone, sand, underdrain, or soil until area is stabilized and the outfall is installed.
30. As various areas are brought to final grade, place topsoil, sod/seed on grassed areas in conformance with these plans and the "Standard Erosion and Sediment Control Notes" (see Sheet C3.01 and C3.03).
31. Once site area is stabilized, begin placement of stone, sand, underdrain, and soil in the planter boxes and begin construction of the micro-bioretenment stormwater management facilities MB-1, -2, and -3. Refer to SWM plans for more details.
32. Complete any additional final grading.
33. Complete final paving.
34. Upon completion of all construction and permanent site stabilization, all sediment control structures shall be removed upon written approval of the MCDPS Sediment Control Inspector.

NOTE: The permittee must obtain written approval from the MCPDS inspector before proceeding with any additional clearing, grubbing, demolition, or grading. With sediment control inspector's approval, adjust, remove and replace earth dikes and inflow protection as necessary as construction progresses.

25. If the facility area is not connected to an outfall, DO NOT install the stone, sand, underdrain, and soil and DO NOT begin facility. Begin construction of the micro-bioretention stormwater management facilities MB-4, MB-8, and MB-9. Stabilize area surrounding the micro-bioretention facilities or protect using the detail from C3.04. Refer to SWM plans for more details.
35. At the completion of the work, submit Stormwater Management as-built plans to MCDPS for review and approval.

**NOTE: PRIOR TO VEGETATIVE STABILIZATION ALL DISTURBED AREAS MUST BE TOPSOILED PER THE MDE "STANDARDS AND SPECIFICATIONS FOR SOIL PREPARATION, TOPSOILING & SOIL AMENDMENTS".**

RELATED REQUIRED PERMITS					
To be completed by the consultant and placed on the first sheet of the Segment Control / Stormwater Management plan set for all projects.					
IT IS THE RESPONSIBILITY OF PERMITTEE/OWNER OF THIS SITE TO OBTAIN ALL REQUIRED PERMITS PRIOR TO ISSUANCE OF THE APPROVED SEDIMENT CONTROL PERMIT					
TYPE OF PERMIT	REQD	NOT REQD	PERMIT #	EXPIRATION DATE	WORK RESTRICTION DATES
MCDPS Floodplain District		✓			
WATERWAYS/WETLAND(S):		✓			
a. Corps of Engineers		✓			
b. MDE		✓			
c. MDE Water Quality Certification		✓			
MDE Dam Safety		✓			
DNR Roadside Tree Care Permit		✓		Approval Date	
* DPS Roadside Trees Protection Plan		✓		Approval Date	
N.P.D.E.S. NOTICE OF INTENT	✓				DATE FILED 11/11/2020
FEMA LOMR (Required Post Construction)		✓			
Forest Conservation Plan (City of Gaithersburg)	✓		ENV-8536-2020		
Right-Of-Way Permit (City of Gaithersburg)	✓		SP-8539-2020		

A COPY OF THE APPROVED ROADSIDE TREES PROTECTION PLAN MUST BE DELIVERED TO THE SEDIMENT CONTROL INSPECTOR AT THE PRECONSTRUCTION MEETING.

OWNER'S/DEVELOPER'S CERTIFICATION

I/We hereby certify that all clearing, grading, construction and/or development will be done pursuant to this plan and that any responsible personnel involved in the construction project will have a Certificate of Attendance at a Department of Natural Resources approved training program for the control of sediment and erosion before beginning the project.

  
Signature  
Gary Mosesman, Director  
Printed Name and Title

10/12/2020

CERTIFICATION OF THE QUANTITIES

I hereby certify that the estimated total amount of excavation and fill as shown on these plans has been computed to be 27,203 cubic yards of excavation, 28,412 cubic yards of fill and the total area to be disturbed, as shown on these plans, has been determined to be 310,000 square feet.

Signature	Date
Stephen E. Crum, P.E.	16905
Printed Name and Title	Registration Number
Note: The earthwork cut and fill quantities and the area of disturbance indicated in this certificate are calculated for the purpose of plan approval and shall not be used for contractual obligations.	

## DESIGN CERTIFICATION

I hereby certify that this plan has been prepared in accordance with the "2011 Standards and Specifications for Soil Erosion and Sediment Control", Montgomery Department of Permitting Services Executive Regulations 5-90, 7-02AM and 3-02AM, Montgomery County Department of Transportation "Storm Drain Design Criteria" dated June 10, 2014.

Design Engineer Signature	Date
Stephen E. Crum, P.E.	16905
Printed Name	Registration Number

**THIS PLAN IS FOR SOIL EROSION, SEDIMENT CONTROL AND SWM ONLY**

TECHNICAL REVIEW OF SEDIMENT CONTROL		ADMINISTRATIVE REVIEW		DPS approval of a sediment control or stormwater management plan is for demonstrated compliance with minimum environmental runoff treatment standards and does not create or imply any right to divert or concentrate runoff onto any adjacent property without that property owner's permission. It does not relieve the design engineer or other responsible person of professional liability or ethical responsibility for the adequacy of the drainage design as it affects uphill or downhill properties
REVIEWED	DATE	REVIEWED	DATE	
TECHNICAL REVIEW OF STORMWATER MANAGEMENT		SMALL LOT DRAINAGE APPROVAL		
		N/A: <input type="checkbox"/> OR		286335
				SEDIMENT CONTROL PERMIT NO.
				285890
				SM. FILE NO. STORMWATER MANAGEMENT:
MCDPS APPROVAL OF THIS PLAN WILL EXPIRE TWO YEARS FROM THE DATE OF APPROVAL IF THE PROJECT HAS NOT STARTED		NOTE: MCDPS APPROVAL DOES NOT NEGATE THE NEED FOR A MCDPS ACCESS PERMIT		

DPS approval of a sediment control or stormwater management plan is for demonstrated compliance with minimum environmental runoff treatment standards and does not create or imply any right to divert or concentrate runoff onto any adjacent property without that property owner's permission. It does not relieve the design engineer or other responsible person of professional liability or ethical responsibility for the adequacy of the drainage design as it affects uphill or downhill properties.

NOTE: MCDPS APPROVAL DOES NOT NEGATE THE  
NEED FOR A MCDPS ACCESS PERMIT